

Task Name	Dur	Start
Maersk Defender main lay and burial	26 d	Sat 10/21/06
Clear into Monterey and embark CTA, reps and observers	1 d	Sat 10/21/06
Notification to Mariners in force	0 d	Sat 10/21/06
transit to site and PLGR 43 km of route (from shore to TRF location)	1.5 d	Sun 10/22/06
integrate and test CTA etc.	1.5 d	Sun 10/22/06
TRF placement at 990m WVD	2 d	Mon 10/23/06
lay and bury nominally 52 km to end of HDD pipe area	3 d	Wed 10/25/06
Shore-end landing into HDD pipe (first turnover cable on MD)	1 d	Sat 10/28/06
Post-lay inspect and bury shore-end and TRF area sections	1 d	Sun 10/29/06
disembark reps and clear out	1 d	Mon 10/30/06
contingency	4 d	Tue 10/31/06