


ID		Task Name	Duration	Start	Finish	2006						
						D	J	F	M	A	M	
1		Shore Facility	77 days	Mon 3/6/06	Tue 6/20/06							
2		Shore Facility	77 days	Mon 3/6/06	Tue 6/20/06							
3		HDD	16 days	Mon 3/6/06	Mon 3/27/06							
4		HDD	16 days	Mon 3/6/06	Mon 3/27/06							
5		Civil Work	56 days	Tue 4/4/06	Tue 6/20/06							
6		Foundations, trench for power/comms, install ground rod conduit	10 days	Tue 4/4/06	Mon 4/17/06							
7		Install modular building on foundations	1 day	Tue 5/9/06	Tue 5/9/06							
8		Fit out modular building	30 days	Wed 5/10/06	Tue 6/20/06							
9		Install land termination power and fiber to shore building	5 days	Tue 5/23/06	Mon 5/29/06							