

ID	Task Name	Dur	Start
6	Global Sentinel main lay and burial	23 d	Thu 11/2/06
7	Contingency	2 d	Thu 11/2/06
8	Transfer Mars onto GS from MD, embark CTA/ reps/observers	2 d	Sat 11/4/06
9	Transit to Monterey (integrate CTA in passage)	2.5 d	Mon 11/6/06
10	TRF trial, ROV site inspection	2 d	Wed 11/8/06
11	Notification to Mariners in force	0 d	Fri 11/10/06
12	PLGR 52 km of route from TRF location to HDD entry	1.5 d	Fri 11/10/06
13	Shore-end landing into HDD pipe	1 d	Sun 11/12/06
14	lay and bury nominally 52 km to TRF end location	3 d	Mon 11/13/06
15	integrate TRF to main cable, tests	0.5 d	Thu 11/16/06
16	TRF placement at 990m WVD, final tests	1.5 d	Thu 11/16/06
17	PLB TRF section, PLI Smooth Ridge, PLB HDD section	1.5 d	Sat 11/18/06
18	transit to Portland depot @11.5 knots	2.5 d	Sun 11/19/06
19	disembark reps, offload spares	1 d	Wed 11/22/06
20	contingency	2 d	Thu 11/23/06
21	Mars completion	0 d	Fri 11/24/06
22			
23	Shore-end works	3 d	Sat 11/11/06
24	diver support on cable insertion into HDD pipe	2 d	Sat 11/11/06
25	diver completion of HDD pipe area	1 d	Mon 11/13/06
26	shore-end support on pulling cable through HDD pipe	1 d	Sun 11/12/06
27	shore-end support on pulling cable through into Station	1 d	Mon 11/13/06