

ID	Task Name	Dur	Start												
				February					March				April		
				1/29	2/5	2/12	2/19	2/26	3/5	3/12	3/19	3/26	4/2	4/9	4/16
12	Global Sentinel main lay and burial	25.5 d	Tue 3/6/07												
13	Embark reps/observers	0.5 d	Tue 3/6/07												
14	Transit to Monterey	2.5 d	Wed 3/7/07												
15	Notification to Mariners in force	0 d	Fri 3/9/07												
16	PLGR 52 km of route from TRF location to HDD entry	1.5 d	Fri 3/9/07												
17	Shore-end landing into HDD pipe	1 d	Sun 3/11/07												
18	lay and bury nominally 52 km to TRF end location	3 d	Mon 3/12/07												
19	integrate TRF to main cable, tests	0.5 d	Thu 3/15/07												
20	TRF placement at 990m WVD, final tests	1.5 d	Thu 3/15/07												
21	PLB TRF section, PLI Smooth Ridge, PLB HDD section	1.5 d	Sat 3/17/07												
22	disembark reps locally (assuming possible)	1 d	Sun 3/18/07												
23	contingency	12.5 d	Mon 3/19/07												
24	Mars completion	0 d	Sat 3/31/07												
25	release of Sentinel for next works (Mars spares still aboard)	0 d	Sat 3/31/07												
26															
27	Shore-end works	9 d	Tue 3/6/07												
28	shore-end team mob	0.99 d	Tue 3/6/07												
29	site and HDD pipe preparation	3.99 d	Wed 3/7/07												
30	diver support on cable insertion into HDD pipe	1 d	Sun 3/11/07												
31	shore-end support on pulling cable through HDD pipe	1 d	Sun 3/11/07												
32	diver completion of HDD pipe area	2 d	Mon 3/12/07												
33	shore-end support on pulling cable through into Station	3 d	Mon 3/12/07												

