

ID	Task Name	Dur	Start	February				March		
				2/5	2/12	2/19	2/26	3/5	3/12	3/19
10	Global Sentinel main lay and burial	26 d	Tue 3/6/07							
11	Embark reps/observers, pre-lay meeting	1 d	Tue 3/6/07							
12	Transit to Monterey (joint Mars cable during transit)	2.5 d	Wed 3/7/07							
13	Notification to Mariners in force	0 d	Fri 3/9/07							
14	PLGR 52 km of route from TRF location to HDD entry	1.5 d	Fri 3/9/07							
15	Shore-end landing into HDD pipe	1 d	Sun 3/11/07							
16	lay and bury nominally 52 km to TRF end location, stream end	3.5 d	Mon 3/12/07							
17	PLI Smooth Ridge, PLB HDD section	1 d	Thu 3/15/07							
18	Transit to port (Oakland or SF), disembark plough, reposition TRF	1 d	Fri 3/16/07							
19	Transit to TRF site, TRF trials (TRF + trial cable)	2 d	Sat 3/17/07							
20	integrate CTA, TRF and main cable, tests	1.5 d	Mon 3/19/07							
21	recover TRF, TRF placement at 990m WVD, final tests	1.5 d	Wed 3/21/07							
22	PLB TRF section	0.5 d	Thu 3/22/07							
23	disembark reps locally (assuming possible)	1 d	Fri 3/23/07							
24	contingency	8 d	Sat 3/24/07							
25	Mars completion	0 d	Sat 3/31/07							
26	release of Sentinel for next works (Mars spares still aboard)	0 d	Sat 3/31/07							