

MOOS mooring 3/27/02 meeting notes

21 weeks to deployment

1. Software weighs in *Duane Edgington joins the meeting to contribute on NMC/controller design and integration topics.*
2. Update from project scientist. *John Ryan needs the mooring replacement cost from Mark Chaffey to include in the NOPP proposal.*
3. Data requirements from test mooring *Not discussed. Topic is what data products will be required from the test mooring and should the project start working with SSDS to define and chart a path for delivery. Will be continued to future meeting.*
4. *Project team schedules: Ed Mellinger out through April. Mark Chaffey out week of 4/1 and 4/8 returning Friday 4/12. There is no MOOS meeting scheduled for these weeks.*
5. Current task status

ID	Task Name	Duration	Start	Finish	Resource Names	% Complete
3	power system prelim. design & diagram <i>On hold pending Ed's return.</i>	8.33 days	Tue 2/12/02	Fri 3/29/02	Mellinger Ed[60%]	70%
4	power system housing specification/design <i>On hold pending Ed's return.</i>	5 days	Fri 3/29/02	Fri 4/5/02	Mellinger Ed[60%]	0%
9	battery housing size, design and locate <i>Design in plan check, should be completed 3/29/02. Needs connector hole specified to be complete, then ready-for-fab.</i>	10 days	Wed 3/6/02	Tue 3/26/02	Mellinger Ed[60%],Erickson Jon[60%]	95%
14	design panel mounts and tower access <i>Panels specified as BP 3160 model. Need panel mount designed to get good weight estimate so buoyancy and stability can be calculated for foam order.</i>	5 days	Fri 2/22/02	Mon 3/11/02	Mellinger Ed[60%],Erickson Jon[60%]	60%

16 panel delivery time	15 days	Thu 3/28/02	Wed 4/17/02		0%
17 select solar charge controller/PPT <i>Test units on order.</i>	10 days	Tue 3/19/02	Tue 4/9/02	Mellinger Ed[60%]	10%
24 turbine mount and access design <i>Test turbine in-house.</i>	1 day	Fri 3/8/02	Fri 3/8/02	Mellinger Ed[60%],Erickson Jon[60%]	75%
27 select wind charge controller <i>Not needed for test mooring.</i>	8.33 days	Thu 3/28/02	Tue 4/9/02	Mellinger Ed[60%]	50%
32 temporary controller requirements specified <i>Requirements list refined. Still need better resolution on sampling rate and other analog input details. Source of compass data needs to be determined.</i>	8.33 days	Mon 2/11/02	Tue 3/26/02	McBride Lance[60%]	95%
34 wave/acceleration instrument on order <i>On hold pending software approval. Need to resolve compass source.</i>	35 days	Wed 3/27/02	Tue 5/14/02		0%
35 temporary controller specified <i>Plan is to use NMC/CERF cube main controller.</i>	8.33 days	Mon 3/4/02	Tue 3/26/02	McBride Lance[60%]	95%
38 CERF adapter board debugging <i>Greater than desired noise on 5V power supply. Lance and Wayne investigating.</i>	12 days	Thu 3/14/02	Fri 3/29/02	McBride Lance[60%],SE[60%]	75%
39 RF communications specified <i>In progress.</i>	8.33 days	Tue 3/26/02	Fri 4/5/02	McBride Lance[60%]	0%
41 controller housing and chassis specification/design <i>On hold pending finalization of system diagram and connector specifications.</i>	6 days	Tue 3/26/02	Wed 4/3/02	Chaffey Mark[10%],McBride Lance[60%]	0%

42 temporary controller on order/fab	30 days	Tue 3/26/02	Tue 5/7/02		0%
43 controller housing fabrication	20 days	Wed 4/3/02	Wed 5/1/02		0%
46 selection of riser cable vendor <i>Final selection down to two vendors. Pending cable diameter sensitivity model. (Note: South Bay selected as vendor 3/29/02).</i>	20 days	Mon 2/11/02	Tue 3/26/02	Chaffey Mark[60%],Mellinger Ed[10%]	95%
47 riser cable on order <i>Order placed 4/1/02.</i>	80 days	Wed 3/27/02	Tue 7/16/02		0%
53 snubber electro-optical connectors specified <i>Specification complete and order placed 4/1/02.</i>	5 days	Mon 2/18/02	Tue 3/26/02	Chaffey Mark[60%],Mellinger Ed[10%]	80%
55 bridle/snubber strain gage specified <i>No progress.</i>	8.33 days	Thu 2/28/02	Mon 4/1/02	unassigned EE[60%]	40%
57 snubber hose final design specifcation <i>Waiting on Walter Paul at WHOI to draft specification.</i>	8.33 days	Wed 3/27/02	Mon 4/8/02	Chaffey Mark[60%],Erickson Jon[60%]	25%
61 coilcord core cable fabrication <i>Order placed 4/1/02.</i>	35 days	Tue 3/26/02	Mon 5/13/02		0%
63 snubber electo-optical connectors delivery time	100 days	Wed 3/27/02	Tue 8/13/02		0%
70 tower final detailed design <i>Pending solar panel design.</i>	8.33 days	Tue 3/26/02	Fri 4/5/02	Erickson Jon[60%]	0%
71 bridle final design <i>Pending final snubber specification/design.</i>	5 days	Tue 3/26/02	Mon 4/1/02	Erickson Jon[60%]	0%
75 float design . <i>Need solar panel mount designed to get good weight estimate so</i>	5 days	Mon 3/4/02	Wed 3/27/02	Erickson Jon[60%]	80%

*buoyancy and stability can be calculated for
foam order.*

76 float order and lead time	40 days	Wed 3/27/02	Wed 5/22/02		0%
78 anchor system preliminary design <i>No progress.</i>	8.33 days	Tue 3/26/02	Fri 4/5/02	Erickson Jon[60%],Chaffey Mark[60%]	0%