

Tyco	MARS Monterey Bay CS Global Sentinel Deep Sea Installation Daily Project Status Report	Report No. 7 Date: 03/14/07 Local Time: 0800 GMT -7 Prepared by: DB Page 1 of 3
-------------	---	--

A. VESSEL LOCATION

Latitude	36° 49.400' N	Longitude	121° 52.700' W	Datum	WGS84
SHIPBOARD PERSONNEL					
Officers:		Unlicensed:		Tyco Staff:	Others:
18		27		9	20

	In Transit
--	-------------------

B. WEATHER

Time	Barometer	Sea State	Winds
0000	1015	4	NW force 6
0600	1014.9	3	NW force 4
1200	1016.5	3	WNW force 4
1800	1015.5	2	WSW force 3
WEATHER FORECAST:		MODERATE TO FRESH N/NW-LIES EXPECTED OVER THE PERIOD IN ASSOCIATION WITH PACIFIC HIGH PRESSURE. VISIBILITY MODERATE TO POOR, WITH AREAS OF FOG POSSIBLE DURING THE MORNING HOURS.	

C. CABLE LAID/BURIED

Segment	Total Length To Lay	Total Length To Bury	Laid Last 24 Hours	Buried Last 24 Hours	Total Laid To Date	Total Buried To Date
1	9.107	43.339	0.000	0.000	0.000	0.000
TOTALS	9.107	43.339	0.000	0.000	0.000	0.000

D. SCHEDULED DATE OF COMPLETION: 3/28/2007

E. ESTIMATED DATE OF COMPLETION: 3/28/2007

F. DAILY CHRONOLOGY: (ACTIVITIES LAST 24 HOURS)

Local Time (0000-2400)	Activity
0650	USBL/HPR calibration completed.
0706	Departed TRF site. Moving inshore for coordination meeting.
1030	Standing by off Moss Landing.

1045	Commenced embarkation of shore personnel.
1215	Conducted pre-landing coordination meeting.
1230	Commenced installation of end seal on cable for bore pipe insertion.
1520	Shore personnel disembarked.
1630	Completed end seal installation.
1800	End seal pull tested to 2T.
2359	Standing by for shore landing operations at first light.

G. PLANNED ACTIVITIES NEXT 24 HOURS:

Conduct shore landing operations. Commence plow burial operations.

H. OPERATIONAL SUMMARY

Activity	Today (Hours)	Brought Forward (Hours)	Total Hours To Date
In Port Working	0.00	0.00	0.00
Standby	17.00	0.00	17.00
Splicing Operations	0.00	0.00	0.00
Burial Operations	0.00	0.00	0.00
Surface Lay Operations	0.00	0.00	0.00
Transit	0.00	57.50	57.50
Weather Downtime	0.00	0.00	0.00
Equipment Downtime	0.00	0.00	0.00
Vessel Downtime	0.00	0.00	0.00
Plow Downtime	0.00	0.00	0.00
Downtime/Other	0.00	0.00	0.00
Sea Plow Trial	0.00	13.50	13.50
PLGR Operations	0.00	50.00	50.00
ROV Operations	0.00	6.00	6.00
Calibration	7.00	5.50	12.50
TOTALS	24.00	132.50	156.50

I. ESTIMATED DATES FOR PLANNING PROJECT RELATED ACTIVITIES

Date	Activity
3/14/2007	Shore Landing
3/18/2007	Complete Surface Lay
3/26/2007	Install TRF
3/28/2007	Disembark Personnel

J. TRANSMISSION:

K. SUPPORT VESSEL STATUS

MBARI providing three local fishing vessels to perform guard boat duties on a rotating basis.

L. CONTACT NUMBERS

Tyco Voice:		Vessel Mobile:	
Tyco FAX:		Vessel Email:	

Tyco Mobile:		Other Voice:	872 353 832 231
Tyco Email:		Other FAX:	872 353 832 232
Vessel Voice:	872 353 832 235	Other Mobile:	
Vessel FAX:	872 353 832 237	Other Email:	

M. GENERAL REMARKS/COMMENTS:

N. TYCO REPRESENTATIVE COMMENTS:

O. VESSEL REPRESENTATIVE COMMENTS: Vessel is operating in compliance with all known permit requirements.

P. PURCHASER REPRESENTATIVE COMMENTS:

Q. SIGNATURES:

D Brawn
Tyco Representative

G Thomas
Vessel Master

M Wilson
ASN Representative

K Brekke
MBARI Representative

J Slaughter
MBNMS Representative