

Tyco	MARS Monterey Bay CS Global Sentinel Deep Sea Installation Daily Project Status Report	Report No. 11 Date: 03/18/07 Local Time: 0800 GMT -7 Prepared by: DB Page 1 of 4
-------------	---	---

A. VESSEL LOCATION

Latitude	36° 51.700' N	Longitude	122° 05.900' W	Datum	WGS84
SHIPBOARD PERSONNEL					
Officers:		Unlicensed:		Tyco Staff:	Others:
18		27		9	20

In Transit

B. WEATHER

Time	Barometer	Sea State	Winds
0000	1016	1	WNW force 2
0600	1015.3	1	E force 1
1200	1016.8	2	W force 3
1800	1015.2	2	NW force 3
WEATHER FORECAST:		HIGH PRESSURE OVER REGION ALLOWS FOR MODERATE NW/NNW-LIES FOR THE NEXT 3 DAYS. ISOLATED SHOWERS AND THUNDERSTORMS ARE POSSIBLE. VISIBILITY MODERATE TO POOR, WITH AREAS OF FOG POSSIBLE.	

C. CABLE LAID/BURIED

Segment	Total Length To Lay	Total Length To Bury	Laid Last 24 Hours	Buried Last 24 Hours	Total Laid To Date	Total Buried To Date
1	9.107	43.339	0.000	14.270	1.227	20.701
TOTALS	9.107	43.339	0.000	14.270	1.227	20.701

D. SCHEDULED DATE OF COMPLETION: 3/28/2007

E. ESTIMATED DATE OF COMPLETION: 3/28/2007

F. DAILY CHRONOLOGY: (ACTIVITIES LAST 24 HOURS)

Local Time (0000-2400)	Activity
0357	Plow passing AC05 N36 51.6206 W121 52.2733 WD 38m KP 9.672 Vs 0.33 kts Plow: N36 51.5852 W121 52.1805 KP 9.520

1039	Plow passing AC06. N36 53.0378 W121 57.0102 WD 34m KP 17.183 Vs 0.15 kts Plow: N36 53.0090 W121 56.9003 KP 17.012
1341	Plow passing AC07. N36 53.1388 W121 57.7380 WD 34m KP 18.280 Vs 0.24 kts Plow: N36 53.1275 W121 57.6115 KP 18.091
1419	KM 48 at stern. N36 53.1304 W121 57.8889 WD 34m KP 18.504 Vs 0.21 kts Plow: N36 53.1308 W121 57.7704 KP 18.328
1748	Plow exiting Naval Operations Area. N36 53.1349 W121 58.7667 WD 43m KP 19.808 Vs 0.27 kts Plow: N36 53.1344 W121 58.6201 KP 19.590
2237	KM45 at stern. N36 53.1385 W121 59.9097 WD 48m KP 21.506 Vs 0.26 kts Plow: N36 53.1389 W121 59.7602 KP 21.284
2359	Plow burying on track. Plow: N36 53.1406 W122 00.0990 KP 21.788

G. PLANNED ACTIVITIES NEXT 24 HOURS:

Commence jointing operations for joint SJ1.

H. OPERATIONAL SUMMARY

Activity	Today (Hours)	Brought Forward (Hours)	Total Hours To Date
In Port Working	0.00	0.00	0.00
In Port Standby	0.00	24.00	24.00
Splicing Operations	0.00	0.00	0.00
Burial Operations	24.00	24.50	48.50
Surface Lay Operations	0.00	7.50	7.50
Transit	0.00	57.50	57.50
Weather Downtime	0.00	0.00	0.00
Equipment Downtime	0.00	9.75	9.75
Vessel Downtime	0.00	0.00	0.00
Plow Downtime	0.00	23.25	23.25
Downtime/Other	0.00	0.00	0.00
Sea Plow Trial	0.00	13.50	13.50
PLGR Operations	0.00	50.00	50.00
ROV Operations	0.00	6.00	6.00
Calibration	0.00	12.50	12.50
TOTALS	24.00	228.50	252.50

I. ESTIMATED DATES FOR PLANNING PROJECT RELATED ACTIVITIES

Date	Activity
3/14/2007	Shore Landing
3/19/2007	Complete Surface Lay
3/28/2007	Install TRF
4/2/2007	Disembark Personnel

J. TRANSMISSION: OTDR and IR test results satisfactory. Testing conducted IAW ASN protocol.

K. SUPPORT VESSEL STATUS

MBARI providing three local fishing vessels to perform guard boat duties on a rotating basis.

L. CONTACT NUMBERS

Tyco Voice:		Vessel Mobile:	
Tyco FAX:		Vessel Email:	
Tyco Mobile:		Other Voice:	872 353 832 231
Tyco Email:		Other FAX:	872 353 832 232
Vessel Voice:	872 353 832 235	Other Mobile:	
Vessel FAX:	872 353 832 237	Other Email:	

M. GENERAL REMARKS/COMMENTS:**N. TYCO REPRESENTATIVE COMMENTS:**

O. VESSEL REPRESENTATIVE COMMENTS: Vessel is operating in compliance with all known permit requirements.

P. PURCHASER REPRESENTATIVE COMMENTS:**Q. SIGNATURES:**

D Brawn
Tyco Representative

G Thomas
Vessel Master

M Wilson
ASN Representative

K Brekke
MBARI Representative

J Slaughter
MBNMS Representative

MARS
Daily Burial - GLOBAL SENTINEL
17 Mar 2007 0659 UTC to 18 Mar 2007 0716 UTC

