

PRESSURE TEST DATA SHEET

Test Conducted By:	
Design Engineer:	E. Nicholson

Date:	1/6/2025
Test Device:	

Test Pressure (psi):	2650
Project Number:	902306 SINKER

Max Rate (psi/min):	standard
Cycles:	10

Drawing Number(s):	P-100221997 P-100221997
Test Article SN:	

TEST PROCEDURE:

****Hold 5 mins at Max & Min pressures on all cycles. On the final cycle, hold for 1 hour at max pressure**

****Min pressure should be close to setpoint, but it does not need to be reached exactly.**

Cycle No.	Start Time	Pmax (psi)	Pmin (psi)	Comments
1		2650	200	Hold 5 min
2		2650	200	Hold 5 min
3		2650	200	Hold 5 min
4		2650	200	Hold 5 min
5		2650	200	Hold 5 min
6		2650	200	Hold 5 min
7		2650	200	Hold 5 min
8		2650	200	Hold 5 min
9		2650	200	Hold 5 min
10		2650	200	Hold 1 hr

Comments:

Test Complete	Satisfactory	Not Satisfactory	Initials	Date
Operator				
Engineer				